



**SWEETWATER UNION HIGH SCHOOL DISTRICT**  
Planning & Construction Department • 1130 Fifth Avenue • Chula Vista, CA 91911  
(619) 691-5553 FAX (619) 420-0339  
E-mail: paul.woods@sweetwaterschools.org

**March 13, 2013 CBOC Meeting**

## **Proposition O Project Updates**

*Updated projects are HIGHLIGHTED:*

### ***Castle Park High School:***

**CPH Title IX Improvements** (*Lord Architecture, Phase I – GEM Industrial, 80%; Phase II design 100%*) – Phase I consists of relocating 4 existing portable classrooms for team rooms and installation of a restroom building and a long ramp for accessibility to the lower campus. Phase II consists of new concrete block dugouts for the softball field and additional field improvements. Phase I Portables were relocated over the winter break and completion is tentatively scheduled in **March 2013. Phase II has been approved by DSA and staff is working on a bid schedule for completion in July 2013.**

### ***Chula Vista High School:***

**CVH Portable Removal/Replacement** (*Hector Reyes, Whillock Construction, 0%*) – As a requirement of receiving about \$6.4 million in State funding for SOH Project 1, we are required to remove 18 portables from CVH by January 25, 2013. 12 portables were removed during the construction of the Performing Arts Center. Whillock Construction won the low bid to remove the six portable classrooms and work is scheduled to begin during spring break.

***Chula Vista Middle School:*** **All projects in close-out (see close-out section).**

### ***Granger Junior High School:***

**Health Clinic Upgrades** (*Matalon, tbd, design 95%*) – In order to expand operation hours from part-time to full-time, the clinic needs to add an office, utility room and upgrade electrical outlets and HVAC filtering. Documents were submitted to DSA for approval in December 2012. **DSA requirements for access compliance have changed and compliance will require additional funding. The District and Operation Samahan are meeting to resolve this issue.**

***Hilltop High School:*** **All projects in close-out (see close-out section).**

### ***MAAC Charter School:***

**MAAC Kitchen** (*Michael Burke, tbd, 100%*) – Only 1 bid was received and it was over budget. The District and MAAC are reviewing options at this point.

**Montgomery High School: (Project 1 moved to closeout section)**

**MOH Project 2 (ZTA, Soltek, Design 100%)** –All increments of the project have been submitted to DSA. **Increment 1 (grading and parking lot) has been approved.** Estimated occupancy is first quarter 2014 (assuming a 3-month DSA approval process).



**Montgomery Middle School:**

**MOM Project 1 (RRC, Balfour Beatty, 66%)** – Construction continues. Completion scheduled for August 2013 (move in during **summer break**).



**Mar Vista High School:**

**MVH Miscellaneous** (*LPA, tbd, design 100%*) – The site prefers a faculty workroom instead of a stage. A bid package has been prepared for the stairs to the parent center.

**MVH Title IX Field Upgrades** (*RNT, Nuera, 85%*) – Under construction with estimated completion in March 2013. Ribbon cutting ceremony and home game opener on March 20<sup>th</sup>.



**MVH Project 2** (*tbd, tbd, 0%*) – Staff is developing project scope with the site personnel and maintenance department and an RFQ (request for qualifications) for architectural services

**National City Middle School:**

**NCM Project 1** (*LPA, RC Construction, 100%*) – The defective painting was corrected and accepted. This project is now complete and in closeout.



**NCM Project 2** (*LPA, tbd, design 95%*) – Six firm were interviewed and the tentative award of the contract is to McCarthy Building Companies, Inc. Negotiation of the lease-leaseback contract is underway.



***Southwest High School:***

**SOH Cafeteria Mod** (*LPA, tbd, DSA approved*) – Project is DSA approved. On hold pending final prioritization of projects.

***Southwest Middle School:*** (Project 1A moved to closeout section)

**SOM Project 1B** (*RNT, tbd, 100%*) – The new architect has started construction documents on the revised scope of work approve by the site staff. The work will probably be phased to allow early occupancy of some area. Completion of all the work is tentatively scheduled for late 2013.

***Sweetwater Union High School:***

**SUH Welding Building** (*BCA, Grahovac is 100% complete, project is 95% complete*) – Work by Grahovac is complete. The district has terminated BCA architects on this project and a new architect will complete the project under SUH Welding Building 2.

**SUH Welding Building 2** (*Reyes, tbd, 100%*) – The completion documents have been submitted to DSA. Project is expected to bid in early 2013. Completion is expected for next school year.

**SUH Site Restoration (Parking Lot Improvements)** (*Hector Reyes, design phase 85%*) – Project scope is being revised to meet budget and accommodate the solar project.

**SUH Stadium Track & Field** (*RNT, tbd, 100%*) – Drawings have been submitted to DSA. Depending on review time, bidding is expected spring 2013 and completion in late 2013.

---

"Sweetwater Union High School District programs and activities shall be free from discrimination based on gender, sex, race, color, religion, ancestry, national origin, ethnic group identification, marital or parental status, physical or mental disability, sexual orientation or the perception of one or more of such characteristics."  
SUHSD Board Policy 0410.

***Projects on Multiple Sites:***

**Fire Alarm Upgrades** (*various, tbd, DSA approved*) – DSA approval has been obtained to upgrade the fire alarm systems at 19 school sites. The projects are on hold pending identification of the highest priority projects.

**PPA (Solar at 10 sites)** (*various, Lend Lease, 100%*) – Construction is complete on the carport solar structures at CVH, MOH, ORH, CPH, BVH, and SOH. Commissioning and activation has been completed with the exception of one meter installation at ORH. Our project is a SGD&E K-12 Energy Showcase Champion for 2012.

PPA2 (Solar at 17 sites) (*various, tbd, 5%*) - The Board approved a second phase that includes phase 1B (replacement of the roof projects on the first PPA) and phase 2 (expansion to additional sites). Design is in process and completion is expected by the end of 2013.

***Prop O Close-out Phase Projects:***

**CVH Interim Housing** (*BCA, Turner, 100%*) – Closed without certification on 7/21/2011. Final documents will be submitted to DSA.

**CVM Project 1** (*RRC, Edge, 100%*) – Project is complete except for LEED documentation and DSA certification. Food Service Building portion of project closed without certification by DSA on 8/29/12. Staff has directed the architect to submit the required documents.

**CVM Portable Upgrade** (*RRC, GA Dominguez, 99%*) – Six portables were relocated as part of Project 1 and the separate contract for final upgrades is complete except for punchlist items. Classrooms were moved in over the winter break and the project is virtually complete. Also, a water line cross-connection issue that occurred under Prop BB was corrected.

**HTH Project 1** (*RRC, Pacific Building Group, 100%*) – Project is complete except for LEED documentation and DSA certification.

**HTH Interim Housing** (*RRC, Fordyce, 100%*) – Final documents will be submitted to DSA for closeout. Because the interim housing has been removed, DSA may elect to void the project.

**HTH Interim Housing Removal** (*RRC, GEM Industrial, 100%*) – Final documents will be submitted to DSA for closeout.

**HTH Title IX Field Upgrades & Restroom** (*RRC, Western Rim, 100%*) – Final documents will be submitted to DSA for closeout.

**MOH Interim Housing Removal and Basketball Courts** (*RRC, AEL Construction, 100%*) – The project is complete. Final documentation will be submitted to DSA for closeout.

**MOH Project 1** (*RRC, Swinerton, 100%*) – Final documentation will be submitted to DSA for closeout. District and Swinerton are in a dispute over use of an allowance.

**MVH Project 1** (*LPA, Augustine, 100%*) – Project is complete except for DSA certification. Documents will be submitted and we are awaiting DSA approval of final change orders.

**SOH Project 1** (*LPA, HAR, terminated on 6/21/11*) – HAR Construction was terminated on June 21, 2011. In litigation.

**SOH Project 1A** (*LPA, Soltek Pacific, 100%*) – The project is complete and occupied. Final documents are being submitted to DSA for close-out.

**SOM Project 1** (*LPA, HAR, terminated on 6/21/11*) – HAR Construction terminated on June 21, 2011. In litigation.

**SOM Project 1A** (*BCA, GEM Industrial, 100%*) – The project is complete and occupied. Final documents are being submitted to DSA for close-out.

**SOM Field** (*Lightfoot, 3D Enterprises, 100%*) – Work is complete.

**SOM Site Improvements** (*BCA, 3D Enterprises, 100%*) – Work is complete.

**SUH Project 1** (*BCA, Sundt, 100%*) – Project is complete and occasional warranty issues are being addressed.

***Prop BB Close-out Phase Projects:***

**CPH Mod 1A** – Closed without certification on 12/4/2008. DSA has approved a testing plan to complete the closeout. A testing firm has been hired to complete the work.

**CPH Mod 2A** – Closed without certification on 10/9/2008. Documents have been submitted to DSA and we are awaiting certification.

**CPH 6 Portables (400)** – Closed without certification on 7/21/2011. Documents will be submitted to DSA.

**CPM Mod** - Closed without certification on 7/21/2011. Documents have been submitted to DSA and we are awaiting certification.

**GJH 8 Portables** – Closed without certification on 3/21/2008. Architect is gathering documents for closeout.

**HTH Scoreboard Replacement** – Closed without certification on 3/13/2009. Compliance was completed under HTH Project 1 and will be certified simultaneously with that project.

**SOH 1 Portable** – Closed without certification on 1/15/2008. Need to submit documents to DSA.

**SOH Portables** – Portables have been removed which means that the project can be voided after certification of the SOH restroom.

**SOH Restroom Portable** – Documents will be submitted for DSA certification.

**SOH Rehab Adaptive PE** – Closed without certification on 10/13/2010. Need to submit documents to DSA.

***Prop O Completed Projects Certified by the Division of State Architect (DSA):***

BVH	Bleacher Replacement	Certified on 10/28/09
CVH	Stadium Repairs	Certified on 5/29/09
CVH	Prop O Project 1	Certified on 4/25/12
GJH	Health Center	Certified on 2/24/11
HTH	Bleacher Replacement	Certified on 10/28/08
HTM	Shade Structure and Modernization	Certified on 9/14/12
MOH	Interim Housing	Certified on 10/27/09
MOM	Interim Housing	Certified on 8/10/10
MOM	Interim Housing Restroom	Certified on 7/15/11
MOM	Interim Housing Library	Certified on 8/17/12
MVH	Interim Housing	Certified on 2/24/11
NCM	Interim Housing	Certified on 2/22/10
SOM	Interim Housing	Certified on 7/28/11
SUH	Stadium Repairs	Certified on 5/29/09
SUH	Interim Housing	Certified on 7/21/11

***Prop O Completed Projects (non-DSA projects):***

SUH      ORG Portable Removal      Portables were removed in Jan 2012.

Acronyms (other than school sites):

- BCA – Bunton Clifford Architects
- DSA – Division of State Architect
- LPA – LPA, Inc. Architects
- ORG – Overcrowded Relief Grant (state funding program)
- RNT – Roesling Nakamura Terada Architects
- RRC – Ruhnau Ruhnau Clarke Architects
- ZTA – Zagrodnik + Thomas Architects
- tbd – to be determined

---

"Sweetwater Union High School District programs and activities shall be free from discrimination based on gender, sex, race, color, religion, ancestry, national origin, ethnic group identification, marital or parental status, physical or mental disability, sexual orientation or the perception of one or more of such characteristics."  
SUHSD Board Policy 0410.