



## Prop O Project Financial Summary

page 1

### General Notes for CBOC Meeting of July 22, 2015

- 1 Cost to date info differs from the CFFP Report due to timing differences between the district accounting system and the project management system (Prolog).
- 2 June 30th expenses are preliminary because the books are still being closed.
- 3 Prop O Program Activity Summary

	Expenses	PO's	Bids	Invoices	CO's
2013 Totals	\$0	363	33	841	32
2014 Totals	\$39,926,843	336	27	827	56
Jan 2015	\$3,737,769	20	1	59	3
Feb 2015	\$1,291,970	42	4	62	3
Mar 2015	\$1,262,080	33	1	62	5
Apr 2015	\$1,392,552	20	4	57	4
May 2015	\$544,546	24	0	64	5
Jun 2015	\$657,554	6	0	73	3
2015 Totals	\$8,886,471	145	10	377	23

# Prop O Project Financial Summary

Financial								
Description	Current Budget [1]	Committed Budget	Cost to Date	CTD as a % of Budget	Difference (Budget - Cost)	Cost to Complete	Potential Savings / (Overage)	Notes
<b>Active Projects</b>								
CVH Title IX	\$175,000	\$39,000	\$8,011	5%	\$166,989	\$166,989	\$0	
MVH Project 2	\$2,800,000	\$2,486,402	\$1,863,825	67%	\$936,175	\$936,175	\$0	
MOH Title IX	\$750,000	\$0	\$0	0%	\$750,000	\$750,000	\$0	
MOH Gym Structural	\$150,000	\$133,692	\$20,506	14%	\$129,494	\$129,494	\$0	
NCM Project 2	\$15,621,028	\$15,167,339	\$14,799,845	95%	\$821,182	\$821,182	\$0	
PAH Science	\$100,000	\$0	\$0	0%	\$100,000	\$100,000	\$0	
PPA	\$500,000	\$397,953	\$390,484	78%	\$109,516	\$109,516	\$0	
SOH Title IX	\$339,000	\$113,993	\$111,880	33%	\$227,120	\$227,120	\$0	
SOM Project 1	\$20,391,130	\$19,872,166	\$18,621,392	91%	\$1,769,738	\$1,777,738	(\$8,000)	[2]
SUH Proj 1	\$49,879,870	\$49,799,213	\$49,799,213	100%	\$80,657	\$80,657	\$0	
SUH Proj 1 Parking Lot	\$1,785,000	\$253,809	\$192,237	11%	\$1,592,763	\$1,592,763	\$0	
SUH Proj 1 ADA Hygiene RRs	\$240,000	\$0	\$0	0%	\$240,000	\$240,000	\$0	
SUH Track & Field	\$3,119,492	\$2,500,927	\$2,500,927	80%	\$618,565	\$618,565	\$0	
SUH Title IX	\$250,000	\$0	\$0	0%	\$250,000	\$250,000	\$0	
Technology Infrastructure	\$4,003,000	\$3,592,779	\$3,419,177	85%	\$583,823	\$583,823	\$0	
<b>Projects on Hold</b>								
BVH Track and Field Design	\$267,200	\$267,199	\$244,338	91%	\$22,863	\$22,863	\$0	
HTH Track and Field	\$260,395	\$260,393	\$240,349	92%	\$20,046	\$20,046	\$0	
<b>Miscellaneous</b>	\$18,298,845	\$18,298,845	\$12,072,473	66%	\$6,226,372	\$6,226,372	\$0	
<b>Prop O Close-out Projects</b>	\$84,162,552	\$82,987,214	\$82,825,896	98%	\$1,336,848	\$1,336,848	\$0	
<b>Prop BB Close-out Projects</b>	\$20,000	\$20,000	\$0	0%	\$20,000	\$20,000	\$0	
<b>Completed Projects</b>	\$109,217,073	\$109,217,072	\$109,217,072	100%	\$1	\$1	\$0	
<b>Program Contingency</b>	\$849,348				\$849,348	\$849,348	\$0	
<b>Total</b>	<b>\$313,178,933</b>	<b>\$305,407,995</b>	<b>\$296,327,624</b>	<b>95%</b>	<b>\$16,851,500</b>	<b>\$16,859,500</b>	<b>(\$8,000)</b>	[2]

**Notes:**

[1] The current project budgets are the most recently approved budgets from the Capital Facilities Financing Plan (CFFP).

[2] Proposed budget revisions on the Capital Facilities Financing Plan for July.

# Project Financial Summary

CVH - Title IX

Softball team room

## Financial

Description	Current Budget	Committed Budget	Cost to Date	CTD as a % of Budget	Difference (Budget - Cost)	Cost to Complete	Potential Savings / (Overage)	Notes
Design	\$47,501	\$39,000	\$8,011	17%	\$39,490	\$39,490	\$0	[1]
Construction	\$96,499	\$0	\$0	0%	\$96,499	\$96,499	\$0	
Testing & Inspection	\$9,000	\$0	\$0	0%	\$9,000	\$9,000	\$0	
Furniture and Equipment	\$0	\$0	\$0	0%	\$0	\$0	\$0	
Contingency	\$22,000	\$0	\$0	0%	\$22,000	\$22,000	\$0	
<b>Total</b>	<b>\$175,000</b>	<b>\$39,000</b>	<b>\$8,011</b>	<b>5%</b>	<b>\$166,989</b>	<b>\$166,989</b>	<b>\$0</b>	
Net Potential Savings or (Overage)							\$0	[2]

## Construction Contract Summary

Project Name	Contractor	Contract Method	Current Contract	CO Rate
--------------	------------	-----------------	------------------	---------

### Notes:

- [1] Project is in the design phase.
- [2] Potential savings will be determined after construction is at least 80% complete.



# Project Financial Summary

MVH P2 - Mar Vista High School

Project 2 - Building 600 (Special Education) and Deferred Maintenance Electrical Upgrades

## Financial

Description	Current Budget	Committed Budget	Cost to Date	CTD as a % of Budget	Difference (Budget - Cost)	Cost to Complete	Potential Savings / (Overage)	Notes
Design	\$341,000	\$288,716	\$245,885	72%	\$95,115	\$95,115	\$0	
Construction	\$2,205,555	\$2,016,003	\$1,472,050	67%	\$733,505	\$733,505	\$0	
Testing & Inspection	\$189,181	\$181,570	\$145,777	77%	\$43,404	\$43,404	\$0	
Furniture and Equipment	\$50,014	\$113	\$113	0%	\$49,901	\$49,901	\$0	
Contingency	\$14,250				\$14,250	\$14,250	\$0	
<b>Total</b>	<b>\$2,800,000</b>	<b>\$2,486,402</b>	<b>\$1,863,825</b>	<b>67%</b>	<b>\$936,175</b>	<b>\$936,175</b>	<b>\$0</b>	

Net Potential Savings or (Overage) \$0 [1]

## Construction Contract Summary

Project Name	Contractor	Contract Method	Current Contract	CO Rate
MVH - Electric Gates & Fencing	Quality Fence Co., Inc.	Bid	\$27,641	0.00%
MVH - Building 600 Modernization	Whillock Contracting, Inc.	Bid	\$1,324,315	4.66%
MVH - Deferred Maintenance Electrical Upgrades	GA Abell Inc. dba Precision Electric Co.	Bid	\$598,602	8.05%
			<b>\$1,950,558</b>	

### Notes:

[1] Potential savings will be determined after construction is at least 80% complete.



# Project Financial Summary

MOH - Montgomery High School

Title IX

## Financial

Description	Current Budget	Committed Budget	Cost to Date	CTD as a % of Budget	Difference (Budget - Cost)	Cost to Complete	Potential Savings / (Overage)	Notes
Design	\$100,000	\$0	\$0	0%	\$100,000	\$100,000	\$0	[1]
Construction	\$600,000	\$0	\$0	0%	\$600,000	\$600,000	\$0	
Testing & Inspection	\$18,000	\$0	\$0	0%	\$18,000	\$18,000	\$0	
Furniture and Equipment	\$32,000	\$0	\$0	0%	\$32,000	\$32,000	\$0	
Contingency					\$0	\$0	\$0	
<b>Total</b>	<b>\$750,000</b>	<b>\$0</b>	<b>\$0</b>	<b>0%</b>	<b>\$750,000</b>	<b>\$750,000</b>	<b>\$0</b>	
Net Potential Savings or (Overage)							\$0	[2]

## Construction Contract Summary

Project Name	Contractor	Contract Method	Current Contract	CO Rate
--------------	------------	-----------------	------------------	---------

### Notes:

- [1] Project is in the design phase. Project is on hold pending increased budget for increased scope.
- [2] Potential savings will be determined after construction is at least 80% complete.



# Project Financial Summary

MOH - Montgomery High School

Gym structural upgrades

## Financial

Description	Current Budget	Committed Budget	Cost to Date	CTD as a % of Budget	Difference (Budget - Cost)	Cost to Complete	Potential Savings / (Overage)	Notes
Design	\$21,978	\$21,723	\$20,148	92%	\$1,830	\$1,830	\$0	
Construction	\$90,472	\$84,426	\$8	0%	\$90,464	\$90,464	\$0	
Testing & Inspection	\$27,550	\$27,543	\$350	1%	\$27,200	\$27,200	\$0	
Furniture and Equipment	\$10,000	\$0	\$0	0%	\$10,000	\$10,000	\$0	
Contingency					\$0	\$0	\$0	
<b>Total</b>	<b>\$150,000</b>	<b>\$133,692</b>	<b>\$20,506</b>	<b>14%</b>	<b>\$129,494</b>	<b>\$129,494</b>	<b>\$0</b>	

Net Potential Savings or (Overage) \$0 [1]

## Construction Contract Summary

Project Name	Contractor	Contract Method	Current Contract	CO Rate
Gym Structural Upgrades	Forcyce Construction	Bid	\$84,418	0.00%

### Notes:

[1] Potential savings will be determined after construction is at least 80% complete.



# Project Financial Summary

NCM2 - National City Middle School

Project 2

## Financial

Description	Current Budget	Committed Budget	Cost to Date	CTD as a % of Budget	Difference (Budget - Cost)	Cost to Complete	Potential Savings / (Overage)	Notes
Design	\$1,432,454	\$1,342,685	\$1,304,498	91%	\$127,956	\$127,956	\$0	
Program Management	\$201,136	\$201,136	\$201,136	100%	\$0	\$0	\$0	
Construction	\$12,881,229	\$12,703,979	\$12,506,491	97%	\$374,738	\$374,738	\$0	
Testing & Inspection	\$598,414	\$596,704	\$472,264	79%	\$126,150	\$126,150	\$0	
Furniture and Equipment	\$507,795	\$322,835	\$315,457	62%	\$192,338	\$192,338	\$0	
Contingency	\$0				\$0	\$0	\$0	
<b>Total</b>	<b>\$15,621,028</b>	<b>\$15,167,339</b>	<b>\$14,799,845</b>	<b>95%</b>	<b>\$821,182</b>	<b>\$821,182</b>	<b>\$0</b>	

Net Potential Savings or (Overage) \$0 [1]

## Construction Contract Summary

Project Name	Contractor	Contract Method	Current Contract	CO Rate
NCM - Project 2	McCarthy Building Companies, Inc.	LLB	\$12,024,720	8.12%
NCM - P2 Parking lot	Whillock	Bid	\$511,236.24	0.00%
NCM - P2 Interim Housing Cleanup		3 quotes	\$7,280.00	0.00%
NCM - P2 Field Restoration				
			<b>\$12,543,236</b>	

## Notes:

[1] Potential savings will be determined after construction is at least 80% complete.



# Project Financial Summary

## PPA - Power Purchase Agreement

## Solar Projects

### Financial

Description	Current Budget	Committed Budget	Cost to Date	CTD as a % of Budget	Difference (Budget - Cost)	Cost to Complete	Potential Savings / (Overage)	Notes
Design	\$17,156	\$16,793	\$16,260	95%	\$896	\$896	\$0	[1]
Construction	\$19,679	\$19,101	\$15,015	76%	\$4,664	\$4,664	\$0	[2]
Testing & Inspection	\$461,379	\$360,567	\$357,717	78%	\$103,662	\$103,662	\$0	
Furniture and Equipment	\$1,786	\$1,492	\$1,492	84%	\$294	\$294	\$0	
Contingency	\$0				\$0	\$0	\$0	
<b>Total</b>	<b>\$500,000</b>	<b>\$397,953</b>	<b>\$390,484</b>	<b>78%</b>	<b>\$109,516</b>	<b>\$109,516</b>	<b>\$0</b>	
Net Potential Savings or (Overage)							\$0	[3]

### Construction Contract Summary

Project Name	Contractor	Contract Method	Current Contract	CO Rate	Notes
Solar Projects	Sun Power	PPA	na	na	[4]

### Notes:

- [1] Design costs shown are for administrative costs.
- [2] Under the PPA, SunPower funds construction of the solar panels. Costs shown are for minor construction not covered by the PPA.
- [3] Project is complete. Any potential savings or overages will be calculated during close-out.
- [4] SunPower uses various contractors on the project.





# Project Financial Summary

SOH - Southwest High School

Title IX Improvements

## Financial

Description	Current Budget	Committed Budget	Cost to Date	CTD as a % of Budget	Difference (Budget - Cost)	Cost to Complete	Potential Savings / (Overage)	Notes
Design	\$24,485	\$6,745	\$6,523	27%	\$17,962	\$17,962	\$0	
Construction	\$296,730	\$95,543	\$95,543	32%	\$201,187	\$201,187	\$0	
Testing & Inspection	\$6,339	\$4,839	\$3,254	51%	\$3,085	\$3,085	\$0	
Furniture and Equipment	\$11,446	\$6,866	\$6,560	57%	\$4,886	\$4,886	\$0	
Contingency	\$0	\$0	\$0		\$0	\$0	\$0	
<b>Total</b>	<b>\$339,000</b>	<b>\$113,993</b>	<b>\$111,880</b>	<b>33%</b>	<b>\$227,120</b>	<b>\$227,120</b>	<b>\$0</b>	

Net Potential Savings or (Overage) \$0 [1]

## Construction Contract Summary

Project Name	Contractor	Contract Method	Current Contract	CO Rate
Access path to field	Pave Pros	3 quotes	\$14,900.00	0.00%
Outfield fence	Southbay Fence	Annual contract	\$17,780.20	0.00%
Electrical for Scoreboard	Farnum Electric	3 quotes	\$12,890.00	0.00%
Scoreboard Installation	California Facility Specialties, Inc.	Bid	\$21,000.00	0.00%
Batting Cages	Southbay Fence	Bid	\$25,008.60	0.00%

## Notes:

[1] Additional improvements are being considered and any potential savings or overages will be calculated at a later date.



# Project Financial Summary

## SOM P1 - Southwest Middle School

Projects 1 and 1A the original HAR contract and surety completion.  
 Projects 1B and 1C to complete the original SOM modernization project.

Financial									
Description	Current Budget	Committed Budget	Cost to Date	CTD as a % of Budget	Difference (Budget - Cost)	Cost to Complete	Potential Savings / (Overage)	Notes	
<b>Project 1 &amp; 1A</b>	\$14,517,495	\$14,517,495	\$14,517,495	100%	\$0	\$0	\$0		
<b>Design</b>	\$556,702	\$524,667	\$431,058	77%	\$125,644	\$125,644	\$0		
<b>Construction</b>	\$4,716,744	\$4,342,183	\$3,339,847	71%	\$1,376,897	\$1,376,897	\$0		
<b>Testing &amp; Inspection</b>	\$414,042	\$412,927	\$259,662	63%	\$154,380	\$154,380	\$0		
<b>Furniture and Equipment</b>	\$138,432	\$74,894	\$73,330	53%	\$65,102	\$73,102	(\$8,000)		
<b>Contingency</b>	\$47,715				\$47,715	\$47,715	\$0		
<b>Total</b>	<b>\$20,391,130</b>	<b>\$19,872,166</b>	<b>\$18,621,392</b>	<b>91%</b>	<b>\$1,769,738</b>	<b>\$1,777,738</b>	<b>(\$8,000)</b>		
							Net Potential Savings or (Overage)	(\$8,000)	[1]

## Construction Contract Summary

Project Name	Contractor	Contract Method	Current Contract	CO Rate	Notes
SOM - Interim Housing	Sturgeon General, Inc	bid	\$538,564.00	8.15%	[2]
SOM - Project 1	HAR	bid	\$6,695,178.46	7.36%	[2]
SOM - Project 1A	GEM Industrial Electric, Inc.	takeover	\$214,238.04	9.94%	[2]
SOM - Project 1A additional work	GEM Industrial Electric, Inc.	takeover	\$385,000.00	0.00%	[2]
SOM - Project 1A misc	Grahovac Construction	bid	\$796,840.00	8.93%	[2]
SOM - Project 1B (Increment 1)	APR Construction, Inc.	bid	\$743,322.20	5.44%	[2]
SOM - Project 1B (Increment 2)	Whillock	bid	\$2,457,330.67	5.01%	[3]
SOM - Project 1C	M.A. Stevens	bid	\$931,642	0.00%	[3]
SOM - Field	3D Enterprises	bid	\$505,779.15	3.86%	[2]
SOM - Casework Upgrades	GEM Industrial Electric, Inc.	bid	\$91,658	2.99%	[2]
SOM - Fence Completion	Lighting Fence Company, Inc.	bid	\$52,000	0.00%	[2]
SOM - Smartboards	Time & Alarm	bid	\$34,400	0.00%	[2]
			<u>\$13,445,952.80</u>		

### Notes:

- [1] Any project savings will be determined after construction is complete.
- [2] Project is complete.
- [3] Project is under construction

# Project Financial Summary

SUH - Sweetwater Union High School Project 1, Interim Housing, Stadium Repairs, Welding Building, ORG Port Removal

## Financial

Description	Current Budget	Commit'd Budget	Cost to Date	CTD as a % of Budget	Difference (Budget - Cost)	Cost to Complete	Potential Savings / (Overage)	Notes
<b>Total</b>	<b>\$49,879,870</b>	<b>\$49,794,815</b>	<b>\$48,794,815</b>	<b>98%</b>	<b>\$29,970</b>	<b>\$29,970</b>	<b>\$0</b>	

Net Potential Savings or (Overage) \$0 [1]

## Construction Contract Summary

Project Name	Contractor	Current Contract	Contract Method	CO Rate
Sweetwater High Interim Housing	Sundt Construction, Inc.	\$2,922,336	lease/leaseback	1.00%
Sweetwater High School - Asbestos Abatement of Uti	Universal Abatement Services, Inc.	\$47,455	bid	-1.14%
Sweetwater High School - Concrete Bleachers	Slater Waterproofing	\$360,155	bid	0.00%
Sweetwater High School - Installation of SMART Board	Stephen Silveria Construction, Inc.	\$36,353	bid	4.69%
Sweetwater High School - Removal of Modular Classroom	G.A. Dominguez	\$148,457	bid	-2.84%
Sweetwater High School - Welding Building	Grahovac Construction, Co.	\$1,946,804	bid	9.99%
Sweetwater High School Project 1	Sundt Construction, Inc.	\$29,084,060	lease/leaseback	2.72%
Sweetwater High School Wrestling Room Mats	M.A. Stevens	\$18,517	bid	0.00%
Sweetwater High School Dance Floor	Khavari Construction Inc.	\$42,350	bid	0.00%
Sweetwater High School Gas Lines				
	<b>Total</b>	<b>\$34,606,488</b>		

### Notes:

[1] Any project savings will be determined after construction is complete.



# Project Financial Summary

## SUH - Sweetwater Union High School

## Site Improvements/New Parking

### Financial

Description	Current Budget	Committed Budget	Cost to Date	CTD as a % of Budget	Difference (Budget - Cost)	Cost to Complete	Potential Savings / (Overage)	Notes
Design	\$215,200	\$65,794	\$57,274	27%	\$157,926	\$157,926	\$0	
Construction	\$1,416,885	\$184,114	\$131,064	9%	\$1,285,821	\$1,285,821	\$0	
Testing & Inspection	\$68,000	\$3,901	\$3,899	6%	\$64,101	\$64,101	\$0	
Furniture and Equipment	\$0	\$0	\$0	0%	\$0	\$0	\$0	
Contingency	\$84,915				\$84,915	\$84,915	\$0	
<b>Total</b>	<b>\$1,785,000</b>	<b>\$253,809</b>	<b>\$192,237</b>	<b>11%</b>	<b>\$1,592,763</b>	<b>\$1,592,763</b>	<b>\$0</b>	

Net Potential Savings or (Overage) \$0 [1]

### Construction Contract Summary

Project Name	Contractor	Contract Method	Current Contract	CO Rate
Foundation demolition	APR Construction	bid	\$43,064	-2.13%
Welding Building Demolition	Anton's Service Inc.	bid	\$49,969	0.00%
Site Improvements/New Parking			<u>\$93,033</u>	

### Notes:

[1] Any project savings will be determined after construction is complete.



# Project Financial Summary

SUH - Sweetwater Union High School

ADA Hygiene Restrooms

## Financial

Description	Current Budget	Committed Budget	Cost to Date	CTD as a % of Budget	Difference (Budget - Cost)	Cost to Complete	Potential Savings / (Overage)	Notes
Design	\$24,000	\$0	\$0	0%	\$24,000	\$24,000	\$0	
Construction	\$168,000	\$0	\$0	0%	\$168,000	\$168,000	\$0	
Testing & Inspection	\$12,000	\$0	\$0	0%	\$12,000	\$12,000	\$0	
Furniture and Equipment	\$12,000	\$0	\$0	0%	\$12,000	\$12,000	\$0	
Contingency	\$24,000	\$0	\$0	0%	\$24,000	\$24,000	\$0	
<b>Total</b>	<b>\$240,000</b>	<b>\$0</b>	<b>\$0</b>	<b>0%</b>	<b>\$240,000</b>	<b>\$240,000</b>	<b>\$0</b>	

Net Potential Savings or (Overage) \$0 [1]

## Construction Contract Summary

Project Name	Contractor	Contract Method	Current Contract	CO Rate
				0.00%

### Notes:

[1] Potential savings will be determined after construction is at least 80% complete.



# Project Financial Summary

SUH - Sweetwater Union High School

Track & Field

## Financial

Description	Current Budget	Commit'd Budget	Cost to Date	CTD as a % of Budget	Difference (Budget - Cost)	Cost to Complete	Potential Savings / (Overage)	Notes
<b>Total</b>	\$3,119,492	\$2,843,848	\$2,843,848	91%	\$275,644	\$275,644	\$0	
						0	\$0	

## Construction Contract Summary

Project Name	Contractor	Contract Method	Current Contract	CO Rate
SUH Track & Field	Byrom Davey	bid	\$1,967,196	4.89%
SUH Concession Bldg Replacement				
<b>Total</b>			<b>\$1,967,196</b>	

## Notes:

[1] Any project savings will be determined after construction is complete.



# Project Financial Summary

SUH - Sweetwater Union High School

Title IX

## Financial

Description	Current Budget	Committed Budget	Cost to Date	CTD as a % of Budget	Difference (Budget - Cost)	Cost to Complete	Potential Savings / (Overage)	Notes
Design	\$25,000	\$0	\$0	0%	\$25,000	\$25,000	\$0	
Construction	\$162,500	\$0	\$0	0%	\$162,500	\$162,500	\$0	
Testing & Inspection	\$12,500	\$0	\$0	0%	\$12,500	\$12,500	\$0	
Furniture and Equipment	\$25,000	\$0	\$0	0%	\$25,000	\$25,000	\$0	
Contingency	\$25,000	\$0	\$0	0%	\$25,000	\$25,000	\$0	
<b>Total</b>	<b>\$250,000</b>	<b>\$0</b>	<b>\$0</b>	<b>0%</b>	<b>\$250,000</b>	<b>\$250,000</b>	<b>\$0</b>	

Net Potential Savings or (Overage) \$0 [1]

## Construction Contract Summary

Project Name	Contractor	Contract Method	Current Contract	CO Rate
				0.00%

### Notes:

[1] Potential savings will be determined after construction is at least 80% complete.



# Project Financial Summary

## Technology Infrastructure

Infrastructure upgrades district-wide to support wireless technology

### Financial

Description	Current Budget	Committed Budget	Cost to Date	CTD as a % of Budget	Difference (Budget - Cost)	Cost to Complete	Potential Savings / (Overage)	Notes
Design	\$0	\$0	\$0	0%	\$0	\$0	\$0	
Program Management	\$0	\$0	\$0					
Construction	\$1,011,616	\$1,011,436	\$949,646	94%	\$61,970	\$61,970	\$0	
Testing & Inspection	\$0	\$0	\$0	0%	\$0	\$0	\$0	
Furniture and Equipment	\$2,991,384	\$2,581,343	\$2,469,531	83%	\$521,853	\$521,853	\$0	
Contingency	\$0	\$0	\$0		\$0	\$0	\$0	
<b>Total</b>	<b>\$4,003,000</b>	<b>\$3,592,779</b>	<b>\$3,419,177</b>	<b>85%</b>	<b>\$583,823</b>	<b>\$583,823</b>	<b>\$0</b>	

Net Potential Savings or (Overage) \$0 [1]

### Construction Contract Summary

Project Name	Contractor	Contract Method	Current Contract	CO Rate
UPS Replacement	Computer Protection Technology, Inc.	RFP	\$74,903	0.00%
Network Equipment	Nexus IS, Inc.	RFP	\$2,840,717	1.50%
Cabling at various sites	Standard Electronics	RFP	\$697,264	5.60%
			<u>\$3,612,884</u>	

### Notes:

[1] Potential savings will be determined after construction is at least 80% complete.





# Project Financial Summary

BVH - Bonita Vista High School

Artificial Track & Field - Design Only

**ON HOLD**

## Financial

Description	Current Budget	Committed Budget	Cost to Date	CTD as a % of Budget	Difference (Budget - Cost)	Cost to Complete	Potential Savings / (Overage)	Notes
Design	\$261,400	\$261,399	\$238,538	91%	\$22,863	\$22,863	\$0	[1]
Construction	\$0	\$0	\$0	0%	\$0	\$0	\$0	[1]
Testing & Inspection	\$5,800	\$5,800	\$5,800	100%	\$0	\$0	\$0	
Furniture and Equipment	\$0	\$0	\$0	0%	\$0	\$0	\$0	
Contingency	\$0	\$0	\$0	0%	\$0	\$0	\$0	
<b>Total</b>	<b>\$267,200</b>	<b>\$267,199</b>	<b>\$244,338</b>	<b>91%</b>	<b>\$22,863</b>	<b>\$22,863</b>	<b>\$0</b>	[2]
Net Potential Savings or (Overage)							\$0	[3]

## Construction Contract Summary

Project Name	Contractor	Contract Method	Current Contract	CO Rate
--------------	------------	-----------------	------------------	---------

### Notes:

- [1] Project is in the design phase. Total budget is expected to be about \$5 million. Funding for construction has not been identified.
- [2] Total budget is \$300,768 million from Prop O and \$100,256 from CFD funding.
- [3] Potential savings will be determined after construction is at least 80% complete.



# Project Financial Summary

HTH - Hilltop High School

Artificial Track & Field - Design Only

**ON HOLD**

## Financial

Description	Current Budget	Committed Budget	Cost to Date	CTD as a % of Budget	Difference (Budget - Cost)	Cost to Complete	Potential Savings / (Overage)	Notes
Design	\$254,195	\$254,193	\$234,149	92%	\$20,046	\$20,046	\$0	[1]
Construction	\$0	\$0	\$0	0%	\$0	\$0	\$0	
Testing & Inspection	\$6,200	\$6,200	\$6,200	100%	\$0	\$0	\$0	[1]
Furniture and Equipment	\$0	\$0	\$0	0%	\$0	\$0	\$0	
Contingency	\$0	\$0	\$0		\$0	\$0	\$0	
<b>Total</b>	<b>\$260,395</b>	<b>\$260,393</b>	<b>\$240,349</b>	<b>92%</b>	<b>\$20,046</b>	<b>\$20,046</b>	<b>\$0</b>	[1]
Net Potential Savings or (Overage)							\$0	[2]

## Construction Contract Summary

Project Name	Contractor	Contract Method	Current Contract	CO Rate
--------------	------------	-----------------	------------------	---------

### Notes:

- [1] Project is in the design phase. Total budget is expected to be about \$3.5 million but funding for construction has not been identified.
- [2] Potential savings will be determined after construction is at least 80% complete.



# Project Financial Summary

## Miscellaneous and Prop O Close-out Projects

Financial								
Description	Current Budget	Committed Budget	Cost to date	CTD as a % of Budget	Difference (Budget - Cost)	Cost to Complete	Potential Savings / (Overage)	Notes
<b>MISCELLANEOUS</b>								
BAN Repayment (MOH, NCM2)	\$6,387,406	\$6,387,406	\$2,639,906	41%	\$3,747,500	\$3,747,500	\$0	
Bond Administrative Costs	\$38,754	\$38,754	\$0	0%	\$38,754	\$38,754	\$0	
Long Range Fac Master Plan	\$399,166	\$399,166	\$399,166	100%	\$0	\$0	\$0	
Planning and Operations	\$11,473,519	\$11,473,519	\$9,033,401	79%	\$2,440,118	\$2,440,118	\$0	
<b>Total</b>	<b>\$18,298,845</b>	<b>\$18,298,845</b>	<b>\$12,072,473</b>	<b>66%</b>	<b>\$6,226,372</b>	<b>\$6,226,372</b>	<b>\$0</b>	
<b>PROP O CLOSE-OUT PHASE PROJECTS</b>								
BVM Upgrades	\$1,648,000	\$1,421,584	\$1,421,584	86%	\$226,417	\$226,417	\$0	
CPH - Title IX	\$1,716,790	\$1,706,572	\$1,706,572	99%	\$10,218	\$10,218	\$0	
CVH - Proj 1	\$29,036,252	\$29,036,252	\$29,028,807	100%	\$7,445	\$7,445	\$0	
CVH ORG Port Removal	\$2,115,000	\$2,020,382	\$2,015,999	95%	\$99,001	\$99,001	\$0	
MOH - Proj 2 (Gym . . .)	\$23,359,598	\$22,573,837	\$22,566,421	97%	\$793,368	\$793,368	\$0	
MOM - Proj 1	\$25,229,799	\$25,229,799	\$25,125,762	100%	\$104,037	\$104,037	\$0	
Various Sites - Ceiling Fans	\$147,113	\$143,300	\$139,779	0%	\$7,334	\$7,334	\$0	
Fire Alarm Upgrades Group 4	\$910,000	\$855,489	\$820,972	90%	\$89,028	\$89,028	\$0	
<b>Total</b>	<b>\$84,162,552</b>	<b>\$82,987,214</b>	<b>\$82,825,896</b>	<b>98%</b>	<b>\$1,336,848</b>	<b>\$1,336,848</b>	<b>\$0</b>	
<b>PROP BB CLOSE-OUT PHASE PROJECTS</b>								
Prop BB Closeout (CPM, GJH, S)	\$20,000	\$20,000	\$0	0%	\$20,000	\$20,000	\$0	
<b>Total</b>	<b>\$20,000</b>	<b>\$20,000</b>	<b>\$0</b>	<b>0%</b>	<b>\$20,000</b>	<b>\$20,000</b>	<b>\$0</b>	

Notes:



# Project Financial Summary

## Prop BB Close-out and Completed Projects

Financial								
Description	Current Budget	Committed Budget	Cost to date	CTD as a % of Budget	Difference (Budget - Cost)	Cost to Complete	Potential Savings / (Overage)	Notes
<b>COMPLETED PROJECTS (Prop O project budgets and Prop BB 2013/14 budgets)</b>								
BVH Gym Bleachers	\$309,122	\$309,122	\$309,122	100%	\$0	\$0	\$0	
BVH - HVAC	\$1,270,003	\$1,270,003	\$1,270,003	100%	\$0	\$0	\$0	
CVM - Proj 1	\$11,660,267	\$11,660,267	\$11,660,267	100%	\$0	\$0	\$0	
GJH Health Clinic 1	\$268,129	\$268,129	\$268,129	100%	\$0	\$0	\$0	
GJH Health Clinic 2	\$99,309	\$99,309	\$99,309	100%	\$0	\$0	\$0	
HTH - Proj 1	\$23,806,924	\$23,806,924	\$23,806,924	100%	\$0	\$0	\$0	
HTM Science Design	\$23,700	\$23,700	\$23,700	100%	\$0	\$0	\$0	
HTM Fans	\$58,847	\$58,847	\$58,847	100%	\$0	\$0	\$0	
iPad Initiative	\$1,800,000	\$1,800,000	\$1,800,000	100%	\$0	\$0	\$0	
MAAC Charter School	\$45,314	\$45,314	\$45,314	100%	\$0	\$0	\$0	
MVH - Proj 1	\$9,647,480	\$9,647,480	\$9,647,480	100%	\$0	\$0	\$0	
MVH Title IX	\$530,435	\$530,435	\$530,435	100%	\$0	\$0	\$0	
MOH - Proj 1	\$25,622,719	\$25,622,719	\$25,622,719	100%	\$0	\$0	\$0	
NCM - Proj 1	\$13,027,186	\$13,027,186	\$13,027,186	100%	\$0	\$0	\$0	
Prop BB Closeout 2014-15	\$25,398	\$25,398	\$25,398	100%	\$0	\$0	\$0	
Prop BB Closeout 2013-14	\$2,094	\$2,094	\$2,094	100%	\$0	\$0	\$0	
Prop BB Closeout 2012-13	\$32,519	\$32,519	\$32,519	100%	\$0	\$0	\$0	
Prop BB Closeout 2011-12	\$79,147	\$79,147	\$79,147	100%	\$0	\$0	\$0	
Smartboards-CPH & MVM	\$27,042	\$27,042	\$27,042	100%	\$0	\$0	\$0	
SOH - Proj 1	\$16,679,509	\$16,679,509	\$16,679,509	100%	\$0	\$0	\$0	
Fire Alarms - Groups 1 & 2	\$1,639,215	\$1,639,214	\$1,639,214	100%	\$1	\$1	\$0	
Fire Alarms - Group 3	\$2,562,714	\$2,562,714	\$2,562,714	100%	\$0	\$0	\$0	
<b>Total</b>	<b>\$109,217,073</b>	<b>\$109,217,072</b>	<b>\$109,217,072</b>	<b>100%</b>	<b>\$1</b>	<b>\$1</b>	<b>\$0</b>	[0]

Notes:



**Project Financial Summary**

**Change Order Summary**

**Through July 13, 2015**



Number of Contracts	91
Total Contract Amount	\$205,400,338
Number of Change Orders	271
Total Change Order Amount	\$9,555,249
<b>Total Change Order Rate</b>	<b>4.65%</b>
Average Number of Change Orders per Contract	3.0
Average Change Order Amount	\$35,259



---

## Acronyms (other than school sites)

A/E	Architect / Engineer
BAN	Bond Anticipation Note
BOT	Board of Trustees
CO	Change Order
CFD	Mello-Roos Community Facilities District
CTD	Cost to Date
DSA	Division of State Architect
HVAC	Heating Ventilating Air Conditioning
LLB	Lease/Lease-back (contracting method)
ORG	Overcrowded Relief Grant (a funding program in the State School Facilities Program)
PO	Purchase Order
PPA	Power Purchase Agreement (the solar project)
PMs	Program Managers
RFP	Request for Proposal
RRs	Restrooms

## Contracting Methods

Bid	Standard bidding method per Public Contract Code 20110 <i>et. seq.</i> for public projects over \$15,000
3 quotes	Permitted by the Purchasing Department for projects less than \$15,000
Lease-leaseback	Alternative to bidding per Education Code Section 17406 <i>et. seq.</i>
Design-Build	Alternative to bidding per Education Code Section 17250.10 <i>et. seq.</i>
Annual Contract	A Bid for annual work such as paving or fencing throughout the district rather than for a single project.
RFP	Request for Proposal

---